

# Dredging Program 2020 - BHD *Magnor* and TSHD *Brisbane*

ID	Task Name	Duration	Start	Finish	Timeline											
					Nov	Dec	Jan	Feb	Mar	Apr	May					
0	<b>Dredging Program 2020 - Schedule of Works</b>	<b>92.5 days</b>	<b>Mon 25/11/19</b>	<b>Wed 1/04/20</b>												
1	<b>Campaign Monitoring</b>	<b>67.5 days</b>	<b>Mon 25/11/19</b>	<b>Wed 26/02/20</b>												
2	Turbidity Monitoring (Yarra River south)	1 wk	Mon 3/02/20	Fri 7/02/20												
3	Airborne noise monitoring (Newport)	13 wks	Mon 25/11/19	Fri 21/02/20												
4	Airborne noise noise monitoring (Station Pier)	2 wks	Wed 12/02/20	Wed 26/02/20												
5	<b>Dredging Operations Port Area - BHD Magnor</b>	<b>70 days</b>	<b>Mon 2/12/19</b>	<b>Fri 6/03/20</b>												
6	Williamstown and Port Melbourne Channels	1.5 wks	Mon 17/02/20	Wed 26/02/20												
7	Station Pier Swing Basin	1.5 wks	Wed 26/02/20	Fri 6/03/20												
8	Webb Dock East 3	1.3 wks	Wed 12/02/20	Thu 20/02/20												
9	Gellibrand Swing Basin	2 wks	Wed 29/01/20	Tue 11/02/20												
10	Swanson Dock berths	0.9 wks	Wed 22/01/20	Tue 28/01/20												
11	Yarra River north	4 wks	Wed 25/12/19	Wed 22/01/20												
12	Yarra River south	3.5 wks	Mon 2/12/19	Wed 25/12/19												
13	Operational Completion - Magnor	0 days	Fri 6/03/20	Fri 6/03/20												
14	<b>Dredging Operations Southern Port Phillip - TSHD Brisbane</b>	<b>17.5 days</b>	<b>Mon 9/03/20</b>	<b>Wed 1/04/20</b>												
15	Mobilise to Melbourne	0 days	Mon 9/03/20	Mon 9/03/20												
16	South Channel	2.5 wks	Mon 9/03/20	Wed 25/03/20												
17	Capping in PoMDMG	1 wk	Wed 25/03/20	Wed 1/04/20												
18	Project completion	0 days	Wed 1/04/20	Wed 1/04/20												

Project: Dredging Program 202 Date: Thu 23/01/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			