

Dredging Program 2020 - BHD *Magnor* and TSHD *Brisbane*

ID	Task Name	Duration	Start	Finish	Timeline																											
					Nov	Dec	Jan	Feb	Mar	Apr	May	11/11	18/11	25/11	2/12	9/12	16/12	23/12	30/12	6/01	13/01	20/01	27/01	3/02	10/02	17/02	24/02	2/03	9/03	16/03	23/03	30/03
0	Dredging Program 2020 - Schedule of Works	82 days	Mon 25/11/19	Tue 17/03/20	[Gantt bar from 25/11 to 17/03]																											
1	Campaign Monitoring	82 days	Mon 25/11/19	Tue 17/03/20	[Gantt bar from 25/11 to 17/03]																											
2	Magnor Turbidity (Yarra River south)	1 wk	Mon 16/12/19	Fri 20/12/19	[Gantt bar from 16/12 to 20/12]																											
3	Airborne noise monitoring (Newport)	6 wks	Mon 25/11/19	Fri 3/01/20	[Gantt bar from 25/11 to 3/01]																											
4	Airborne noise noise monitoring (Station Pier)	3 wks	Wed 26/02/20	Tue 17/03/20	[Gantt bar from 26/02 to 17/03]																											
5	Dredging Operations Port Area - BHD Magnor	75.5 days	Mon 2/12/19	Mon 16/03/20	[Gantt bar from 2/12 to 16/03]																											
14	Dredging Operations Southern Port Phillip - TSHD Brisbane	20 days	Tue 11/02/20	Tue 10/03/20	[Gantt bar from 11/02 to 10/03]																											
15	Mobilise to Melbourne	0 days	Tue 11/02/20	Tue 11/02/20	[Milestone diamond at 11/02]																											
16	South Channel	3 wks	Wed 12/02/20	Tue 3/03/20	[Gantt bar from 12/02 to 3/03]																											
17	Capping in PoMDMG	1 wk	Wed 4/03/20	Tue 10/03/20	[Gantt bar from 4/03 to 10/03]																											
18	Project completion	0 days	Tue 10/03/20	Tue 10/03/20	[Milestone diamond at 10/03]																											

Project: Dredging Program 202 Date: Thu 21/11/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			