

Dredging Program 2021

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	Quarter										
							1st Quarter	2nd Quarter	3rd Quarter								
							25/01	18/02	22/03	28/03	22/04	19/05	17/06	14/07	08/08	01/09	
1		Project Preliminaries	33 days	Mon 8/02/21	Thu 25/03/21												
2		Campaign Initiation Report	33 days	Mon 8/02/21	Thu 25/03/21												
3		Preparation	30 days	Mon 8/02/21	Fri 19/03/21												
4		Submission to DELWP	0 days	Thu 25/03/21	Thu 25/03/21												
5		Pre Sweep/Dredge Surveys	2 days	Mon 1/03/21	Tue 2/03/21												
6		Finalise Work Scope	1 day	Wed 17/03/21	Wed 17/03/21												
7		Sweeping	25.5 days	Wed 21/04/21	Thu 27/05/21												
8		Issue Notice to Mariners	0 days	Wed 21/04/21	Wed 21/04/21												
9		Mobilise Sweep tug Edi	1.5 days	Fri 23/04/21	Mon 26/04/21												
10		Pre Start Inspection and Inductions	0.4 days	Mon 26/04/21	Mon 26/04/21												
11		Sweeping Operation	4.5 wks	Mon 26/04/21	Thu 27/05/21	<i>Sweep Tug Edi</i>											
12		Survey Support	4.5 wks	Mon 26/04/21	Thu 27/05/21	<i>John Norgate</i>											
13		EMP Audit - operational	1 day	Fri 7/05/21	Mon 10/05/21												
14		Dredging Over Services	81 days	Mon 22/03/21	Wed 14/07/21												
21		EMP Compliance Report	30 days	Mon 26/07/21	Fri 3/09/21												

Project: DP2021 Schedule Rev 0
Date: Tue 20/04/21

Task		Inactive Task		Inactive Milestone		Inactive Summary		Manual Task		Duration-only		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Inactive Summary		Manual Task		Duration-only		Manual Summary Rollup		External Milestone		Deadline	
Milestone		Inactive Summary		Manual Task		Duration-only		Manual Summary Rollup		External Milestone		Deadline		Progress	
Summary		Manual Task		Duration-only		Manual Summary Rollup		External Milestone		Deadline		Progress		Manual Progress	
Project Summary		Duration-only		Manual Summary Rollup		External Milestone		Deadline		Progress		Manual Progress			